

HYPE HEALTH HUB - BUILDING CONTROL DRAWING KEY

Fire Safety

SD	Smoke or heat detector (automatic detection device)
MCP	Manual call point (break glass unit)
EL	Emergency light fitting (maintained/non-maintained)
EXIT	Illuminated exit sign / directional sign
FD/FRDR	Fire door - 30 or 60 minutes fire resistance
FR	Fire-resisting wall or ceiling construction
FS	Fire stopping / intumescent collar
FE	Fire extinguisher point
FB	Fire blanket
→	Direction of escape route / door swing

Electrical / Lighting

DB	Distribution board
SW	Light switch
SCK	Socket outlet
DP	Data point (CCTV / Wi-Fi / PoE)
CT	Cable trunking / containment run
FR TEST	Fire-resisting wall or ceiling construction

Plumbing & Drainage

SVP	Soil vent pipe
WHB	Wash hand basin
WC	Toilet
SH	Shower
U	Urinal
RWP	Rainwater pipe

Ventilation / HVAC

EF	Extract fan (mechanical)
SF	Supply fan (mechanical)
DV	Duct / vent terminal
AC	Air conditioning unit (indoor)
CUC	Condensing unit (external)

Accessibility

♿	Accessible WC / facility
LR	Low reception counter section (wheelchair accessible)
RAMP	Ramp or level threshold
T-LOOP	Hearing induction loop point

General / Construction

---	New partition / wall
==	Existing wall retained
■	Compartment or fire separation line
▲	Level change / step
HTACH	Insulated / acoustic build-up zone

All symbols and abbreviations to be read in conjunction with this key. Refer to specification to Works and Fire Strategy for details.

CONSULTANT:

DESIGNED BY:

DRAWN BY:

CHECKED BY:

PROJECT:

DRAWING TITLE:

KEY

DATE: 14-08-2025
SCALE: AS SHOWN

SHEET NO:

IF-1.1