

Risk Management Form

Street Lighting Department

Project Title: John Barker Place S38 - Proposed Lighting - Risk Assessment - R0

Project Number: MMA19265

Client: Hertfordshire County Council

Date of Risk Assessment Review: 13/03/2025

Works Stage: SITE SURVEY	Description of Risk: Injury from live parts in lighting column, Risk associated with live traffic, Lone working in potentially dangerous conditions
Risk Level: Med/High	
Consequences and hazards of risk	Description: Risk of injury to yourself and the general public
Potential Impacts on other risks occurring	Description: Risk of injury to the general public, delay to the design process and installation
Actions/incidents which may trigger a risk	Description: Unsafe working, Inappropriate/Damaged Equipment, Not using PPE, Operative not suitably trained
Actions taken to avoid risks and or incidents	Description: See actions below
Risk Assessment Officer: Simon Winch	Date: 13/03/2025

Risk Description: Risk of Electric Shock	Risk Description: Live Traffic	Risk Description: Lone Working	Risk Description:
Risk Level: Med/High	Risk Level: High	Risk Level: High	Risk Level:
Actions arising:-	Actions arising:-	Actions arising:-	Actions arising:-
Wear correct PPE and ensure all equipment is checked and not damaged in anyway. Any damaged PPE or test equipment or hand tools shall be replaced immediately and the damaged PPE disposed of using the correct procedures. Ensure staff are appropriately trained, Always ensure operatives are working in the safe zone.	Wear correct protective equipment (class III PPE as minimum requirements). Ensure where possible operatives walk towards on coming traffic on verge (if possible).	Complete lone working forms, Follow procedures for notification of staff and management when visiting site alone.	
Date: 13/03/2025	Date: 13/03/2025	Date: 13/03/2025	Date:
Assessment Review (Signature)		Name: Simon Winch	Date: 13/03/2025

Risk Management Form

Street Lighting Department

Project Title: John Barker Place S38 - Proposed Lighting - Risk Assessment - R0

Project Number: MMA18848

Client: Hertfordshire County Council

Date of Risk Assessment Review: 13/03/2025

Works Stage: DESIGN	Description of Risk:	Description Of Risk - Lighting design does not comply with current BS5489-1:2020, Risk of injury if design does not comply, Maintenance issues with design eliminated
Risk Level: Medium		
Consequences and hazards of risk	Description:	Risk of injury to contractor, street lighting engineers and the general public
Potential Impacts on other risks occurring	Description:	Lighting design is incorrect or does not comply, Risk of delaying scheme if design is un-buildable or not maintainable by contractor
Actions/incidents which may trigger a risk	Description:	Lighting designer does not design out risk elements such as lighting columns near overhead power cables or in close proximity to refuge islands or other traffic calming measures
Actions taken to avoid risks and or incidents	Description:	See actions below
Risk Assessment Officer: Simon Winch	Date:	13/03/2025

Risk Description: Design does not conform to BS5489-1:2020	Risk Description: Injury risk if not compliant	Risk Description: Maintenance issues considered	Risk Description: Existing Utilities
Risk Level: Medium	Risk Level: Med/High	Risk Level: Medium	Risk Level: High
Actions arising:- Always use appropriately trained design staff. Always use CDM Trained staff. Ensure staff are competent.	Actions arising:- Follow British and European Design Standards. Always use appropriately trained staff. Follow design brief issued by client. Always use the appropriate lighting design packages. Ensure wiring is designed to current BS7671 regulations	Actions arising:- Pay attention on site for potential risks and design them out. Ensure designs are checked by an appropriately qualified person. Check site against design plan prior to commencement of installation.	Actions arising:- Stats provided by the client shows no HV cables or MP/IP/HP Gas in the area of the new works. The contractor will need to obtain up to date utility plans prior to installing any lighting columns.
Date: 13/03/2025	Date: 13/03/2025	Date: 13/03/2025	Date: 13/03/2025

Risk Description: Ecology	Risk Description:	Risk Description:	Risk Description:
Risk Level: Medium	Risk Level:	Risk Level:	Risk Level:
Actions arising:- Proposed lanterns have integrated rear shields to help reduce light spill into sensitive areas.	Actions arising:-	Actions arising:-	Actions arising:-
Date: 13/03/2025	Date:		
Assessment Review (Signature)		Name: Simon Winch	Date: 13/03/2025

Risk Management Form

Street Lighting Department

Project Title: John Barker Place S38 - Proposed Lighting - Risk Assessment - R0

Project Number: MMA18848

Client: Hertfordshire County Council

Date of Risk Assessment Review: 13/03/2025

Works Stage: SITE INSTALLATION	Description of Risk: Risk of shock to contractor, Risk of injury from live traffic in carriageway, Delay in project, Cost implication if project is delayed on site installation
Risk Level: High	
Consequences and hazards of risk	Description: Risk of injury to contractor and the general public, Incorrect procedures on site could potentially delay the project completion resulting in default charges/payments
Potential Impacts on other risks occurring	Description: Delay of the installation, Cost implications associated with project delay, Potential bad publicity if project is not successful
Actions/incidents which may trigger a risk	Description: Unsafe working, Inappropriate/Damaged Equipment, Not using PPE, Operative not suitably trained
Actions taken to avoid risks and or incidents	Description: See actions below
Risk Assessment Officer: Simon Winch	Date: 13/03/2025

Risk Description: Risk of Electric Shock	Risk Description: Risk of Injury	Risk Description: Delay to Project	Risk Description: Client Duties
Risk Level: Medium	Risk Level: Med/High	Risk Level: Medium	Risk Level: High
Actions arising:-	Actions arising:-	Actions arising:-	Actions arising:-
Wear correct PPE and ensure all equipment is checked and not damaged in anyway. Any damaged PPE or test equipment or hand tools shall be replaced immediately and the damaged PPE disposed of using the correct procedures. Ensure staff are appropriately trained, Always ensure operatives are working in the safe zone	Wear correct PPE and ensure all equipment is checked and not damaged in anyway. Any damaged PPE or test equipment or hand tools shall be replaced immediately and the damaged PPE disposed of using the correct procedures. Ensure staff are appropriately trained, Always ensure operatives are working in the safe zone	Ensure the project is correctly managed on the ground and from the office with an agreed realistic programme	The 'Client' under CDM 2015 has a duty to ensure that they have commissioned a competent 'Contractor' and as such should carry out all necessary checks PRIOR to work commencing to ensure items such as Risk Assessments and Method Statements are in place.
Date: 13/03/2025	Date: 13/03/2025	Date: 13/03/2025	Date: 13/03/2025

Risk Description: Existing Services	Risk Description: Existing Services	Risk Description: Existing Utilities	Risk Description:
Risk Level: High	Risk Level: High	Risk Level: High	Risk Level:
Actions arising:- Care should be taken on site to hand dig all installation trenches/column holes. Site should be surveyed with CAT/GENNY prior to excavation. In general, installation works shall be carried out in accordance with the relevant standards including BS7671, GS6, HSG47 and G39/1. All electrical systems should be electrical tested to ensure that they comply to the current BS7671 Wiring Regulations.	Actions arising:- Lighting contractor to provide site specific risk assessments and method statements to ensure safe working practices, prior to carrying out street lighting installation works.	Actions arising:- Existing utilities are present on the site and shown on the Layout Drawing and Utility Survey however stats provided by the client shows no HV cables or MP/IP/HP Gas in the area of the new works. The contractor will need to obtain up to date utility plans prior to installing any lighting columns.	Actions arising:-
Date: 13/03/2025	Date: 13/03/2025	Date: 13/03/2025	Date:
Assessment Review (Signature)		Name: Simon Winch	Date: 13/03/2025